

Hole ID	From (meters)	To (meters)	Interval (meters)	Silver gpt	Gold gpt	Pb %	Zn %	Geologic Intersection
CDH-19-001	59	75.5	16.5	93	N/A	-	-	Hanging-wall Vein
Including	61.58	71	9.42	141	N/A	-	-	F Vein
Including	68	70.15	2.15	307	N/A	-	-	
CDH-19-002	49.83	51	1.17	111	N/A	-	-	Hanging-wall Vein
	70	84	14	104	N/A	-	-	F Vein
Including	80	81	1	328	N/A	-	-	
	71.27	75	3.73	213	0.311	-	-	
Including	71.27	72	0.73	332	0.554	-	-	
CDH-19-003	15	20	5	85	N/A	-	-	F Vein
CDH-19-004	No Significant values							N/A
CDH-19-005	20	24.83	4.83	230	-	-	-	F Vein
Including	21	22.15	1.15	775	-	-	-	
Including	21	23	2	518	-	-	-	
CDH-19-006	139	140.5	1.5	235	-	-	-	Hanging-wall vein Stockwork
	150.61	151.48	0.87	267	-	-	-	
	165	175.45	10.45	133	-	-	-	
Including	174	175.45	1.45	287	-	-	-	
	175.45	178	2.55	N/A	-	-	-	Mined Stope
CDH-19-007	110	111.68	1.68	417	-	-	0.125	Hanging Wall Vein
	149.45	151	1.55	693	-	0.428	1.13	
	151	154	3	N/A	-	N/A	N/A	
CDH-19-008	19	52.5	33.5	112	-	N/A	N/A	Hanging Wall Vein
Includes	42.45	47.3	4.85	408	-	0.695	1.08	F Vein
Includes	44.25	44.83	0.58	707	-	0.271	0.43	
Includes	44.83	46	1.17	366	-	0.135	0.162	
Includes	46	47.3	1.3	509	-	0.164	0.26	
	63.92	65.38	1.46	148	-	-	-	
CDH-19-009	145	147.9	2.9	516	-	-	0.206	Hanging Wall Vein
Includes	147	147.9	0.9	1,070	-	0.0193	0.411	
	168	178.4	10.4	50	-	-	-	
	178.4	181.45	3.05	N/A	-	-	-	
CDH-19-010	0	3.05	3.05	200	-	-	-	Hanging Wall Vein
	177	190	13	42	-	-	-	Altered Intrusive
Includes	188	189	1	197	-	-	-	Hanging Wall Vein
	215	217	2	112	-	-	0.256	
	219	221.53	2.53	338	-	0.275	0.63	F Vein
Includes	219	220.6	1.6	391	-	0.293	0.72	
Includes	220.6	221.53	0.93	247	-	0.245	0.477	
CDH-19-011	63	74	11	133	-	0.04	0.15	F Vein
Includes	63	68	5	245	0.126	0.07	0.27	
Includes	65	66	1	648	0.634	0.218	0.609	
	104	105.2	1.2	228	-	0.126	0.561	Footwall Vein
	122.13	124	1.87	102	-	0.031	0.113	Footwall Vein
CDH-19-012	145.65	147	1.35	113	-	0.041	0.064	Hanging Wall
	150.3	152.4	2.1	699	-	0.366	0.799	Vein
	214.5	215.1	0.6	113	-	0.053	0.092	
	237	248	11	184	0.205	0.13	0.393	F Vein
Includes	238.85	242	3.15	476	0.657	0.295	1.04	
Includes	239.65	241.4	1.75	755	1.158	0.47	1.725	
	270	272	2	111	-	0.017	0.02	Footwall Vein
CDH-19-013	62	80.85	18.85	45	-	0.01	0.1	Hanging Wall
								Vein
	80.85	85	4.15	273	-	0.07	0.2	I Vein
Includes	80.85	81.5	0.65	697	-	0.15	0.29	
Includes	82.35	85	2.65	328	-	0.1	0.24	

CDH-19-014	54.08	54.59	0.51	155	-	0.055	0.125	Hanging Wall Vein
	80.43	80.85	0.42	894	-	0.023	0.408	Hanging Wall Vein
	107.57	108.3	0.73	115	-	0.049	0.133	Hanging Wall Vein
	136	137.25	1.25	262	-	0.207	0.648	Hanging Wall Vein
	158	162.71	5.01	261	-	0.316	0.55	I Vein
CDH-19-015	224	224.56	0.56	283	-	-	-	F Vein
CDH-19-016	58.33	62.5	4.17	26	-	0.021	0.034	Hanging wall vein
	67.1	67.4	0.3	1,005	-	0.361	0.687	I Vein (mined stope)
CDH-19-017	104	117.4	13.4	71	-	0.04	0.12	I Vein
Includes	112	117.4	5.4	146	-	0.1	0.24	
Includes	114.92	117.4	2.48	212	-	0.2	0.33	
	117.4	118.95	1.55	-	-	-	-	
CDH-19-018	16.7	70.83	54.13	32	-	0.01	0.05	Hanging Wall Vein, I Vein & Footwall
Includes	40.86	41.4	0.54	357	-	-	-	I Vein
Includes	63	63.71	0.71	237	-	0.091	0.268	Footwall Vein
CDH-19-019	15	27	12	35	-	0.01	0.08	HangingWall vein
	53.55	79.3	25.75	25	-	0.01	0.05	
	102	119.04	17.04	42	-	0.03	0.07	HangingWall & I Vein
Includes	109.8	110.32	0.52	175	-	0.308	0.462	I Vein (Faulted)
CDH-19-020	95	97	2	147	-	0.032	0.1	Hanging Wall Vein
	179.06	180.04	0.98	122	-	0.126	0.513	I Vein
	259	260.75	1.75	113	-	0.077	0.332	Footwall Vein
CDH-19-021	91	92.2	1.2	187	-	0.1	0.361	D vein
	92.2	116	23.8	51	-	0.02	0.1	Footwall stockwork-breccias
Includes	112	114	2	191	-	0.084	0.168	
CDH-19-022	77.75	84	6.25	244	-	0.117	0.231	D Vein
Includes	79.3	80.8	1.5	373	-	0.211	0.403	
CDH-19-023	139.9	150.2	10.3	60	-	0.034	0.085	E vein
Includes	143	144	1	138	-	0.046	0.115	
	157.1	158.74	1.64	236	-	0.074	0.068	Footwall E Vein
	175.35	176.6	1.25	145	-	0.028	0.08	
	193.38	194.34	0.96	146	-	0.047	0.072	
	201	202	1	138	-	0.067	0.044	
CDH-19-024	29.48	31	1.52	198	-	0.05	0.138	
Includes	30.5	31	0.5	358	-	0.033	0.337	
	48.8	74	25.2	47	-	0.02	0.087	Z vein-Breccias
Includes	53.4	54.9	1.5	160	-	0.064	0.167	Z Vein
CDH-19-025	135.2	233.3	98.1	32	-	0.03	0.119	Stockworks and Breccias
Includes	186.05	193.65	7.6	105	-	0.103	0.411	
CDH-10-026	89	172	83	28	-	0.02	0.06	Stockworks and Breccias
CDH-19-027	120.09	147	26.91	43	-	0.05	0.1	Faulted J vein
Includes	121	127.56	6.56	115	-	0.18	0.25	
Includes	126.17	127.56	1.39	247	-	0.8	0.56	
CDH-19-028	138	205	67	40	-	0.03	0.08	Hydrothermal breccia and Stockwork
Includes	153	167	14	72	-	0.03	0.09	Stockwork
Includes	160	162	2	163	-	0.23	0.31	
Includes	195	205	10	95	-	0.11	0.21	
CDH-19-029	42.7	45.35	2.65	73	-	0.02	0.04	
	114	166	52	26	-	0.01	0.04	Z Vein - Quartz veinlets in Rhyolite and Hydrothermal Breccias
Includes	128	136	8	67	-	0.02	0.05	
Includes	130.21	132.3	2.09	172	-	0.05	0.1	
Includes	164	166	2	104	-	0.02	0.06	
CDH-19-030	67.1	76	8.9	76	-	0.02	0.11	J Vein - Fractured Zone, Quartz Barite vein
Includes	70.67	74	3.33	173	-	0.06	0.24	
	149.15	175	25.85	200	-	0.03	0.15	Z Vein - Quartz veinlets in Rhyolite and Hydrothermal Breccias
Includes	150.5	161.65	11.15	415	-	0.07	0.26	
Includes	154	158.07	4.07	721	-	0.08	0.33	
Includes	154	160.1	6.1	573	-	0.07	0.3	
Includes	156.17	158.07	1.9	982	-	0.08	0.4	

CDH-19-031	223	226	3	314	-	0.2	0.28	E vein - Quartz veinlets in Rhyolite and Hydrothermal Breccias
Includes	224.15	224.78	0.63	776	-	0.41	0.32	
CDH-19-032	165	175	10	24	-	0.27	0.6	E Vein - Brecciated rhyolite with stockwork of Quartz and Barite
	238.85	289	50.15	20	-	0.02	0.07	Quartz veinlets in Rhyolite and Hydrothermal Breccias
CDH-19-033	105.2	165	59.8	48	-	0.03	0.13	E vein - Fault zone, manganese calcite vein, and rhyolite fragments
Includes	150.95	160.52	9.57	146	-	0.27	1	
CDH-19-034	38.15	54	15.85	68	-	0.02	0.05	Oxidized rhyolite with phenocrystals and quartz stockworks
Includes	41.2	47.83	6.63	103	-	0.04	0.04	E vein - Quartz-barite vein with banded textures
	107	130.21	23.21	20	-	0.16	0.03	Quartz veinlets in Rhyolite and Hydrothermal Breccias
Includes	117	118	1	124	-	0.04	0.4	
CDH-19-035	39	50.35	11.35	103	-	0.02	0.07	Quartz- Calcite Veinlet Stockwork in Footwall of F Vein
Includes	46	48.28	2.28	405	-	0.054	0.1	
	119	142	23	60	-	0.04	0.16	
Includes	119	122	3	274	-	0.18	0.6	F Vein, Banded Quartz
Includes	120.65	122	1.35	494	-	0.327	1.14	
	179	186.05	7.05	114	-	0.04	0.08	Quartz Calcite Veinlet Stockwork
Includes	179	180	1	547	-	0.1	0.2	Hydrothermal Breccia E Vein
	181	182	1	134	-	0.05	0.06	
CDH-19-036	No significant values							
CDH-19-037	No significant values							
CDH-19-038	161.51	165.53	4.02	65	-	0.03	0.05	Hydrothermal Breccia
Includes	164.7	165.53	0.83	198	-	0.104	0.09	Banded Quartz (F Vein?)
	195.2	196	0.8	106	-	0.02	0.03	Quartz barite vein
	244	254	10	175	-	0.03	0.12	B Vein - Quartz, Quartz-Barite veins, veinlet stockwork and silicified rhyolite
Includes	247.05	251.68	4.63	301	-	0.05	0.15	
Includes	247.05	248.55	1.5	628	-	0.108	0.284	
Includes	248.55	250.6	2.05	106	-	0.007	0.113	
Includes	250.6	251.68	1.08	218	-	0.07	0.06	
CDH-19-039 (15.25	21.35	6.1	67	-	0.01	0.06	
CDH-19-040 (21	25.9	4.9	194	-	0.07	0.19	F Vein Banded Quartz
Includes	22.85	23.73	0.88	808	-	0.28	0.42	
Includes	23.73	24.16	0.43	173	-	0.05	0.14	
CDH-19-041 (15	54.9	39.9	159	-	0.05	0.13	F Vein Banded Quartz
Includes	42.85	50.3	7.45	650	-	0.23	0.26	
Includes	42.85	44	1.15	919	-	0.361	0.092	
Includes	44	45	1	953	-	0.337	0.373	
Includes	45	46	1	527	-	0.163	0.213	
Includes	46	47	1	860	-	0.242	0.417	
Includes	47	48.8	1.8	715	-	0.302	0.259	
CDH-20-042	42.4	42.7	0.3	115	-			Hanging wall Quartz vein
And	67	80	13	86	-	0.02	0.1	F Vein system & mined stope
And	70.4	76.3	5.9	111	-	0.03	0.11	
CDH-20-043	63	64	1	105	-	0.02	0.06	F Vein system & mined stope
And	75	80	5	119	-	0.05	0.16	
CDH-20-044	29	30.9	1.9	56	-	0.03	0.01	Calcite-Quartz-Barite vein (Footwall Vein)
CDH-20-045	63.7	68	4.3	239	-	0.08	0.36	Faulted F Vein
Includes	64.6	67.1	2.5	350	-	0.12	0.48	F Vein
Includes	65.6	67.1	1.5	456	-	0.17	0.62	
And	77	80	3	208	-	0.08	0.21	
Includes	78.3	78.8	0.5	974	-	0.03	0.3	
CDH-20-046	71	77.8	6.8	264	-	0.06	0.13	Quartz Barite Vein, (Footwall Vein)
Includes	71.8	73.2	1.4	911	-	0.24	0.24	F Vein Structure
Includes	71.8	74.7	2.9	553	-	0.13	0.18	
Includes	71.8	72.4	0.6	1585	-	0.33	0.33	

Includes	72.7	73.2	0.5	689	-	0.206	0.29	
Includes	73.2	74.7	1.5	219	-	0.04	0.13	
CDH-20-047	111	126.65	15.65	166	-	0.17	0.47	
Includes	114	119.97	5.97	351	-	0.4	1.03	
Includes	115	119.97	4.97	400	-	0.45	1.2	
Includes	115.7	116.75	1.05	782	-	1.13	3.6	
Includes	116.75	117.9	1.15	305	-	0.1	0.3	F Vein Structure
Includes	117.9	119	1.1	219	-	0.38	0.65	
Includes	119	119.97	0.97	432	-	0.48	1.05	
Includes	119.97	126.65	6.68	55	-	0.02	0.13	
CDH-20-048	108.69	109.75	1.06	259	-	0.16	0.3	Hanging-wall Structure
	182	189	7	124	-	0.16	0.6	
including	184.4	188	3.6	197	-	0.28	1.07	F Vein Structure
including	184.4	186.05	1.65	257	-	0.33	1.74	
	219	220	1	104	-	0.2	0.04	Footwall Structure
CDH-20-049	124	126.8	2.8	762	-	0.42	0.54	
including	125.8	126.8	1	2010	-	1.18	1.24	Hanging-wall Vein
	248.8	259	10.2	68	-	0.02	0.1	
including	250.95	251.6	0.65	368	-	0.2	0.43	Hanging-wall Structure
	311	315.4	4.4	209	-	0.16	0.26	
including	311.9	312.7	0.8	212	-	0.29	0.53	F Vein Structure
and	314	315.4	1.4	484	-	0.15	0.3	
CDH-20-050	137.8	145.9	8.1	92	-	0.07	0.12	
including	140.2	140.7	0.5	737	-	0.257	0.52	Hanging-wall Structure
	175	213	38	50	-	0.04	0.11	
including	175	176.2	1.2	141	-		0.09	
and	184.7	185.15	0.45	486	-	0.24	0.15	F Vein Structure
and	198.25	200.06	1.81	118	-	0.13	0.24	
and	211	213	2	119	-	0.06	0.22	
CDH-20-051	147	153	6	317	-	0.12	0.17	
including	149	151	2	865	-	0.37	0.42	Hanging-wall Structure
	193	198	5	87	-	0.07	0.1	
including	196.54	198	1.46	135	-	0.02	0.15	Hanging-wall Vein
	207	243	36	72	-	0.05	0.17	
including	207	211.36	4.36	317	-	0.27	0.93	F Vein Structure
and	210.26	211.36	1.1	769	-	0.75	2.88	
	278	281.63	3.63	147	-	0.21	1.41	Footwall Structure
CDH-20-052	100.92	143.35	42.43	61	-	0.03	0.12	
Including	100.92	108.45	7.53	199	-	0.08	0.27	
	100.92	105	4.08	279	-	0.11	0.38	F Vein + Hanging Wall
	102.39	105	2.61	366	-	0.14	0.5	
Including	102.39	103.62	1.23	601	-	0.26	0.76	
And	132.55	134.48	1.93	103	-	0.06	0.67	F Vein
CDH-20-053	72.48	72.91	0.43	193	-	0.13	0.19	
And	138	172	34	116	-	0.11	0.24	F Vein + Hanging Wall
Including	139	150	11	175	-	0.17	0.37	
Including	161.65	164.65	3	496	-	0.55	0.91	
Including	162.65	164.65	2	620	-	0.35	0.9	F Vein
Including	162.65	163.6	0.95	753	-	0.38	1	
Including	163.6	164.65	1.05	501	-	1	0.82	
CDH-20-054	98	123	25	57	-	0.12	0.13	F Vein
Including	106	111	5	158	-	0.4	0.35	
Including	108	109.8	1.8	319	-	0.18	0.5	
And	121	123	2	104	-	0.07	0.28	F Vein Footwall
CDH-20-055	196.7	199.75	3.05	58	-	0.05	0.11	F Vein
Including	198.25	198.8	0.55	101	-	0.1	0.15	
And	217	221	4	171	-	0.1	0.3	
Including	217	219	2	150	-	0.08	0.27	Footwall Structure
Including	219	221	2	192	-	0.2	0.31	
CDH-20-056	Abandoned Due to Bad Ground							
CDH-20-057	275.91	280.47	4.56	103	-	0.12	0.19	

Includes	275.91	280.47	1.81	163	-	0.26	0.32	F Vein
And	166	226.84	60.84	40	-	0.03	0.1	
CDH-20-058	Hit An Old Mine Working At Target Depth							
CDH-20-059	No Significant values							F Vein
CDH-20-060	144	208	64	132	-	0.03	0.1	J-Z Vein
Includes	147	156	9	226	-	0.03	0.13	
Includes	152	153	1	1025	-	0.08	0.21	
Includes	183	205	22	229	-	0.05	0.14	
Includes	190	201	11	361	-	0.08	0.18	
Includes	191	196	5	608	-	0.09	0.12	
Includes	191	192	1	447	-	0.034	0.096	
Includes	192	193	1	342	-	0.056	0.081	
Includes	193	194	1	1160	-	0.1	0.128	
Includes	194	195	1	776	-	0.175	0.223	
Includes	195	196	1	315	-	0.093	0.101	
CDH-20-061	180	210.85	30.85	43	-	0.02	0.06	
Includes	180	181	1	164	-	0.15	0.1	
Includes	180	188	8	63	-	0.35	0.72	
Includes	194	197	3	72	-	0.05	0.06	
Includes	203	204	1	108	-	0.03	0.06	
Includes	203	210.85	7.85	54	-	0.02	0.06	
	222	224	2	144	-	0.1	0.52	
CDH-20-062	69.4	81	11.6	93	-	0.03	0.1	Hydrothermal Breccia & Stockwork
Includes	71	79.3	8.3	115	-	0.04	0.13	
Includes	71	72	1	161	-	0.09	0.2	
Includes	72	73	1	141	-	0.056	0.14	
Includes	73	74.7	1.7	111	-	0.05	0.1	
Includes	76.25	77.75	1.5	103	-	0.01	0.04	
Includes	77.75	79.3	1.55	141	-	0.06	0.23	
CDH-20-063	66	75	9	91	-	0.04	0.08	Hydrothermal Breccia & Stockwork
Includes	70	73.2	3.2	165	-	0.1	0.11	
	161.51	164	2.49	187	-	0.05	0.06	
Includes	161.51	162	0.49	762	-	0.15	0.15	
CDH-20-064	61.31	69	7.69	67	-	0.02	0.04	Quartz Vein
Includes	62.5	67	4.5	100	-	0.03	0.05	
CDH-20-065	72	79	7	106	-	0.02	0.11	Quartz Vein
CDH-20-066	129	148	19	22	-	0.01	0.03	Hydrothermal Breccia & Stockwork
Includes	144	148	4	52	-	0.01	0.03	
	189.5	215	25.5	69	-	0.05	0.15	
Includes	206	215	9	154	-	0.1	0.3	
Includes	213.5	215	1.5	773	-	0.4	0.8	
CDH-20-067	87	137.25	50.25	18	-	0.01	0.03	Hydrothermal breccia & Stockwork (J&Z Vein)
CDH-20-068	213	215.88	2.88	58	-	0.01	0.17	Hydrothermal breccia & Stockwork (J&Z Vein)
CDH-20-069	132	211	79	58	-	0.04	0.22	Hydrothermal breccia & Stockwork (J&Z Vein)
Includes	159	169.1	10.1	152	-	0.14	0.4	
Includes	166	169.1	3.1	325	-	0.37	2.6	
Includes	169.1	171	1.9	115	-	0.03	0.49	
Includes	177	179	2	176	-	0.04	0.11	
Includes	179	180	1	111	-	0.035	0.09	
Includes	190.6	192	1.4	126	-	0.089	0.16	
	286.28	286.82	0.54	336	-	0.355	2.08	
CDH-20-070	83	84.4	1.4	91	-	0.04	0.14	Hydrothermal breccia & Stockwork (J&Z Vein)
	130	133	3	64	-	0.02	0.13	
	171.8	175.58	3.78	170	-	0.07	0.32	
	202.5	230.25	27.75	40	-	0.02	0.06	
CDH-20-071	100.03	100.65	0.62	178	-	0.11	0.38	Hydrothermal breccia (E Vein)
	107	108	1	74	-	0.03	0.15	Quartz stockwork (E Vein)
CDH-20-072	No Significant values							
CDH-20-073	95.59	97.06	1.47	102	-	0.02	0.07	E Vein

	121.37	121.91	0.54	69	-	0.01	0.02	Hydrothermal breccia & Quartz barite vein
CDH-20-074	64.35	64.9	0.55	91	-	0.043	0.05	E vein
CDH-20-075	232	239.5	7.5	33	-	0.01	0.05	Quartz stockwork (E Vein)
CDH-20-076	69.94	164	94.06	40	-	0.03	0.07	Hydrothermal breccia & Quartz barite vein (W Vein)
Includes	83.5	84.5	1	272	-	0.1	0.18	W Vein
Includes	83.5	90.5	7	97	-	0.03	0.12	W Vein system
Includes	96.5	100	3.5	105	-	0.03	0.1	Hydrothermal breccia
Includes	134.2	138	3.8	98	-	0.11	0.18	Faulted hydrothermal breccia
	185	186.19	1.19	118	-	0.02	0.01	Quartz stockwork
CDH-20-077	No Significant values							E Vein
CDH-20-078	No Significant values							E Vein
CDH-20-079	150.95	160	9.05	179	-	0.05	0.14	D vein
Includes	150.95	156.3	5.35	290	-	0.08	0.22	
Includes	153.6	155.18	1.58	525	-	0.14	0.42	
Includes	153.6	154.34	0.74	689	-	0.226	0.52	
Includes	154.34	155.18	0.84	381	-	0.06	0.33	
CDH-20-080	92	116.25	24.25	80	-	0.04	0.11	D Vein
Includes	93	95.5	2.5	195	-	0.06	0.13	
CDH-20-081	No Significant values							
CDH-20-082	26.3	30.5	4.2	42	-	0.02	0.03	F Vein system
	93	95.5	2.5	195	-	0.06	0.11	F Vein
Includes	93	94	1	434	-	0.15	0.15	
and	127.5	198	70.5	112	-	0.02	0.1	B Vein system
Includes	183	192	9	691	-	0.11	0.46	
Includes	184.5	189.1	4.6	1,186	-	0.2	0.53	B Vein
Includes	184.5	186.05	1.55	1,455	-	0.13	0.34	
Includes	186.05	187.55	1.5	1,055	-	0.378	0.88	
Includes	187.55	189.1	1.55	1,045	-	0.092	0.38	
CDH-20-083	261	261.85	0.85	231	-	0.374	0.09	
	275.5	276	0.5	77	-	0.17	0.1	
CDH-20-084	194	219	25	47	-	0.01	0.05	B Vein system
Includes	206	213	7	126	-	0.02	0.08	
Includes	208	210.45	2.45	208	-	0.01	0.05	
CDH-21-085	47	57	10	67	-	-	-	F vein + Stock work
Includes	49	50.3	1.3	254	-	-	-	F vein
CDH-21-086	2.35	7	4.65	54	-	-	-	Hanging-wall vein
	90	101.32	11.32	49	-	-	-	F vein + Stock work
Includes	94	95.28	1.28	181	-	-	-	F vein
CDH-21-087	102	127	25	59	-	-	-	F vein + Stock work
Includes	104	108	4	200	-	-	-	
Includes	105.06	106.15	1.09	559	-	-	-	F vein
CDH-21-088	147	156	9	107	-	-	-	F vein + Stock work
Includes	148.7	154	5.3	144	-	-	-	F vein
CDH-21-089	46.39	47.25	0.86	96	-	0.01	0.12	Hanging-wall vein
	140.1	155.55	15.45	162	-	0.08	0.37	F vein + Stock work
Includes	140.1	147	6.9	285	-	0.16	0.76	
Includes	140.1	142.8	2.7	439	-	0.35	1.52	F vein
Includes	140.1	140.67	0.57	533	-	0.265	1.505	F vein
Includes	141.35	142	0.65	511	-	0.468	1.225	
	169	173	4	233	-	0.03	0.44	Footwall vein
Includes	169	170	1	411	-	0.027	0.05	
CDH-21-090	88.45	89.65	1.2	503	-	0.09	0.22	Hanging-wall vein
Includes	89.1	89.65	0.55	889	-	0.17	0.38	Hanging-wall vein
	115.7	119.64	3.94	185	-	0.1	0.22	F vein
Includes	116.45	118.85	2.4	245	-	0.13	0.28	
Includes	117.4	118	0.6	365	-	0.209	0.551	
	130	131	1	165	-	0.06	0.19	Footwall vein
CDH-21-091	50.15	51.7	1.55	189	-	0.07	0.21	F vein system
Includes	50.15	51	0.85	271	-	0.093	0.28	F vein
	62	63	1	104	-	0.03	0.08	Footwall system
CDH-21-092	25.56	28	2.44	217	-	0.08	0.14	Hanging-wall Structure
Includes	25.56	26.5	0.94	368	-	0.15	0.17	

	74.7	77.64	2.94	321	-	0.22	0.57	F Vein
Includes	75.7	77.64	1.94	428	-	0.3	0.73	
Includes	75.7	76.5	0.8	413	-	0.3	0.57	
Includes	76.5	77.64	1.14	439	-	0.29	0.84	
	145	153	8	130	-	0.07	0.24	Footwall system
Includes	145	147.9	2.9	265	-	0.15	0.54	
Includes	146.4	147.9	1.5	339	-	0.2	0.77	
CDH-21-093	118.95	123.75	No significant results				Mine Stope	
CDH-21-094	90.95	92.9	1.95	104	-	0.1	0.15	Hanging-wall vein
	175	184	9	354	-	0.11	0.36	F Vein
Includes	175	181	6	481	-	0.153	0.35	
Includes	176.9	179.53	2.63	809	-	0.3	0.45	
Includes	176.9	178.4	1.5	985	-	0.47	0.5	
Includes	178.4	179.53	1.13	576	-	0.06	0.4	
CDH-21-095	38.65	39.09	0.44	218	-	-	0.1	
CDH-21-096	182	212	30	86	-	-	0.04	F vein system
Includes	182	196	14	164	-	-	0.07	Faulted F vein system
Includes	186	195	9	230	-	-	0.11	Faulted F Vein system
Includes	186	187	1	194	-	-	0.06	F Vein
Includes	187	189.37	2.37	425	-	-	0.23	
Includes	189.37	190.6	1.23	242	-	-	0.11	Faulted F vein system
Includes	192	193.5	1.5	228	-	-	0.04	Quartz veining in intrusive
CDH-21-097	98	100	2	33	-	0.047	0.05	Fault Zone
CDH-21-098	88.45	89.47	1.02	32	-	0.01	0.3	Fault Zone
CDH-21-099	126.41	127.58	1.17	61	-	0.011	0.08	Hydrothermal breccia
	207	209	2	30	-	0.031	0.04	Rhyolite some oxidation
CDH-21-100	No Significant Values							
CDH-21-101	208.5	210.1	1.6	459	-	0.23	4	Fault zone with tiny quartz stockwork (East Block)
including	208.5	209	0.5	1,190	-	0.588	3.93	
including	209	210.1	1.1	127	-	0.08	0.152	
CDH-21-102	83.2	86.95	3.75	81	-	0.01	0.27	Quartz Barite Vein
includes	83.2	84	0.8	163	-	0.02	0.062	Oxidized & Silicified Rhyolite
	91	92	1	94	-	0.01	0.05	
CDH-21-103	65.13	66	0.87	179	-	0.01	0.03	Quartz Barite Vein
	166	210	44	333	-	0.1	0.1	Hydrothermal Breccia with Rhyolite
Includes	179	196	17	805	-	0.21	0.137	
and	183	194	11	1201	-	0.3	0.16	Hydrothermal Breccia & Quartz Barite Vein
Includes	188	194	6	2035	-	0.5	0.19	Quartz barite rhyolite host
and	188	189.52	1.52	933	-	0.099	0.258	
and	189.52	191	1.48	657	-	0.128	0.161	Hydrothermal Breccia
and	191	192.15	1.15	483	-	0.166	0.164	
and	192.15	193.07	0.92	9,840	-	2.59	0.08	Quartz Barite Vein
CDH-21-104	85	90	5	100	-	0.03	0.05	Quartz Barite Vein
Includes	86	88.45	2.45	154	-	0.05	0.08	
	120.45	124.57	4.12	124	-	0.05	0.43	
Includes	121	123.5	2.5	168	-	0.05	0.54	
	174.5	177.5	3	120	-	0.04	0.24	Rhyolite with quartz stockwork & hydrothermal breccia
	185	186	1	802	-	0.34	0.29	Quartz Barite Vein
CDH-21-105	121	123.5	2.5	174	-	0.33	0.43	JZ Trap Zone -Hydrothermal Breccia
	163	165	2	288	-	0.01	0.03	JZ Trap Zone -Rhyolite with quartz breccia
	243	245	2	111	-	0.03	0.08	JZ Trap Zone -Hydrothermal Breccia
CDH-21-106	145	149	4	316	-	0.12	0.1	JZ Trap Zone – Rhyolite with quartz stockwork
and	147	149	2	417	-	0.17	0.12	
	184	205	21	34	-	0.02	0.1	
CDH-21-107	24	29	5	40	-	0.03	0.02	JZ Trap Zone – Rhyolite Breccia
	147.5	153	5.5	111	-	0.02	0.07	JZ Trap Zone
Includes	150	151.5	1.5	200	-	0.019	0.05	

					-			
CDH-21-108	177	343	166	57	-	0.02	0.116	Rhyolite with tiny quartz stockwork & Quartz -barite veins & veinlets
Includes	195	272	77	98	-	0.03	0.14	
Includes	213	224	11	328	-	0.12	0.5	
Includes	218.1	224	5.9	504	-	0.16	0.75	
Includes	218.1	220	1.9	519	-	0.094	0.85	Quartz-Barite manganese vein "D vein"
Includes	220	221	1	1,100	-	0.536	2.04	
Includes	221	222.5	1.5	400	-	0.093	0.29	
Includes	222.5	223	0.5	331	-	0.07	0.2	
Includes	223	224	1	124	-	0.057	0.24	Rhyolite with tiny quartz stockwork & Quartz -barite veins & veinlets
Includes	316	317	1	273	-	0.199	0.61	Rhyolite with tiny quartz stockwork
CDH-21-109	146	177	31	100	-	0.04	0.14	Rhyolite with tiny quartz stockwork & Quartz -barite veins & veinlets
Includes	148.44	163	14.56	193	-	0.08	0.25	
Includes	148.44	155.55	7.11	294	-	0.14	0.4	
Includes	148.44	150.19	1.75	226	-	0.159	0.24	Quartz-Barite manganese vein "D vein"
Includes	150.19	152.5	2.31	476	-	0.21	0.75	
Includes	150.19	150.95	0.76	525	-	0.245	0.78	
Includes	150.95	151.75	0.8	323	-	0.167	0.49	
Includes	151.75	152.5	0.75	592	-	0.222	0.99	
Includes	152.5	153.45	0.95	197	-	0.089	0.19	
Includes	153.45	154.12	0.67	167	-	0.048	0.13	
Includes	154.12	155.55	1	206	-	0.103	0.33	
CDH-21-110	151	206	55	269	-	0.33	0.81	Rhyolite with tiny quartz
Includes	176.1	206	29.9	453	-	0.6	1.43	Quartz-Barite manganese vein "D vein"
Includes	178.2	196	17.8	650	-	0.9	2.28	
Includes	178.2	179.61	1.41	557	-	0.137	0.26	
Includes	179.61	179.95	0.34	633	-	0.274	1.51	
Includes	179.95	181.17	1.22	509	-	0.43	1.79	
Includes	181.17	182	0.83	1,915	-	0.451	3.51	
Includes	182	184.5	2.5	641	-	0.507	0.59	
Includes	186	187	1	101	-	0.202	0.14	
Includes	187	187.93	0.93	130	-	0.077	0.12	
Includes	187.93	189	1	604	-	0.299	1.55	
Includes	189	190	1	520	-	1.415	3.68	
Includes	190	191	1	885	-	1.92	7.11	
Includes	191	192	1	1,565	-	3.06	8.86	
Includes	192	193	1	1,360	-	5.43	8.96	
Includes	193	194	1	685	-	0.775	1.99	
Includes	194	195	1	362	-	0.13	0.19	
Includes	195	196	1	382	-	0.188	0.22	
Includes	201.3	201.85	1	1,765	-	1.22	1.5	
CDH-21-111	155.71	161	5.29	105	-	0.04	0.06	B vein stockwork & veinlets
Including	157.85	160	2.15	190	-	0.07	0.1	
Including	157.85	158.5	0.65	387	-	0.19	0.12	B vein system
CDH-21-112	98.6	99.9	0.7	125	-	0.05	0.09	Quartz stockwork
	133	133.65	0.65	174	-	0.07	0.15	B2 quartz barite vein
	197.5	227	29.5	219	-	0.06	0.12	B vein + stockwork
Including	205	218.05	13.05	434	-	0.14	0.22	
Including	211	218.05	7.05	667	-	0.25	0.26	B vein system
Including	212	214	2	1,050	-	0.43	0.23	
Including	214	215	1	781	-	1	0.1	
CDH-21-113	149.5	153	3.5	156	-	0.06	0.15	B vein stockwork
Including	150.7	151.3	0.6	574	-	0.23	0.34	
	245.5	300.4	54.9	47	-	0.01	0.06	
Including	254.5	257.5	3	114	-	0.01	0.1	
Including	293.95	296	2.05	393	-	0.03	0.28	B vein system
Including	293.95	295.05	1.1	628	-	0.05	0.41	
CDH-22-114	NSR							F Vein Intercepted with low values
CDH-22-115	81.1	92.4	11.3	449	-	0.3	0.66	Quartz stockwork-hydrothermal breccia and D Vein
Includes	83.0	88.3	5.3	522	-	0.31	0.70	
(sub interval)	83.0	84.2	1.2	635	-	0.24	0.54	
(sub interval)	85.9	87.0	1.1	665	-	0.24	1.08	

(sub interval)	87.0	88.3	1.3	509	-	0.55	1.16	
Includes	90.0	91.0	1.0	795	-	0.95	1.47	
CDH-22-116	NSR							F Vein Intercepted with low values
CDH-22-117	111.0	118.0	7.0	108	-	0.05	0.09	Quartz stockwork and D Vein
Includes	112.0	115.8	3.8	167	-	0.08	0.14	D Vein
And	158.0	158.82	0.82	140	-	0.05	0.18	Quartz stockwork
And	233.15	236.0	2.85	183	-	0.1	0.35	Hydrothermal breccia New System
And	240.0	242.0	2.0	109	-	0.03	0.09	Quartz stockwork New System
CDH-22-118	223.05	225.0	1.95	103	-	0.03	0.16	Intrusive with calcite veins and quartz veins and hydrothermal breccias
And	226.0	227.0	1.0	151	-	0.1	0.37	
And	236.0	242.0	6.0	107	-	0.07	0.23	
Includes	237.0	238.0	1.0	110	-	0.05	0.37	
And	244.0	245.0	1.0	132	-	0.96	0.27	
And	247.0	247.66	0.66	156	-	0.25	1.35	Hydrothermal breccia
And	252.0	253.0	1.0	113	-	0.1	0.32	
CDH-22-119	145.5	147	1.5	112	-	0.07	0.2	Hydrothermal Breccia
And	244.5	252.24	7.74	416	-	0.32	1.3	D Vein
Includes	247.5	249.0	1.5	1,395	-	0.94	5.3	
(sub-interval)	247.87	248.76	0.89	1,550	-	0.95	4.5	
And	268.2	268.86	0.66	604	-	0.34	1.2	Quartz stockwork in rhyolite
And	275.0	276.0	1.0	213	-	0.26	0.74	Quartz barite vein
And	287.14	287.64	0.5	365	-	1.43	1.33	Calcite vein
And	293.64	293.94	0.5	346	-	8.12	9.94	
And	368.0	370.0	2.0	190	-	0.07	0.06	Quartz-Chlorite stockwork New System
CDH-22-120	63.0	80.0	17.0	95	-	0.03	0.11	Quartz-Barite-Calcite stockwork
Includes	63.95	66.0	2.05	221	-	0.03	0.17	
Includes	68.00	69.63	1.63	169	-	0.11	0.20	
Includes	73.25	76.0	2.75	151	-	0.07	0.20	
And	146.6	147.0	0.4	325	-	0.22	0.63	
And	148.3	148.8	0.5	173	-	0.1	0.36	
And	150	151.8	1.77	112	-	0.08	0.25	
And	247.0	247.66	0.66	156	-	0.25	1.35	Calcite-Barite vein
And	252.0	253.0	1.0	113	-	0.1	0.32	Calcite Vein
CDH-22-121	87.85	88.69	0.84	134	-	0.05	0.15	Hydrothermal Breccia
And	202	203.6	1.58	425	-	0.11	0.35	
And	211	214	2.97	91	-	0.07	0.23	Quartz-Barite vein
Includes	212.8	213.5	0.7	161	-	0.16	0.33	
And	248.6	250.2	1.63	2330	-	0.06	0.8	Calcite vein in Intrusive
And	260	262	2.0	161	-	0.04	0.07	
CDH-22-122	194.1	198.0	3.90	574	-	0.19	0.66	D Vein
Includes	194.1	195.0	0.90	949	-	0.38	1.135	
Includes	195.0	195.7	0.72	956	-	0.27	1.195	
Includes	195.7	196.1	0.41	503	-	0.08	0.13	
CDH-22-123	91	97.5	6.5	156	-	0.08	0.15	Hydrothermal breccia
includes	92.83	93.88	1.05	769	-	0.34	0.52	Calcite vein
And	283	284	1.0	117	-	0.01	0.05	Calcite vein in Intrusive
CDH-22-124	175	184	9.0	101	-	0.05	0.15	Dioritic rock with narrow quartz stockwork
Includes	175	176	1.0	305	-	0.22	0.17	
And	193	194.2	1.2	153	-	0.15	0.16	Hanging wall Structure
And	208	209	1.0	180	-	0.08	0.5	Quartz Calcite Hydrothermal breccia
And	222	225	3.0	136	-	0.12	0.15	
And	328	329	1.0	194	-	0.18	0.16	Dioritic rock with narrow quartz stockwork
CDH-22-125	183.0	184.82	1.83	158	-	0.06	0.20	Hydrothermal breccia
And	269.6	304.0	34.45	540	-	0.37	1.56	Hydrothermal breccia, D vein and quartz stockwork
Including	283.1	292.8	9.70	1746	-	1.11	5.20	D Vein System
(sub interval)	283.1	289.7	6.60	2498	-	1.59	7.47	
(sub interval)	286.0	288.5	2.45	5840	-	3.08	17.25	D Vein
CDH-22-126	230.0	244.63	14.63	135	-	0.08	0.18	Quartz Stockwork in rhyolite, D vein
Including	238.0	244.0	6.03	234	-	0.15	0.31	D Vein
(sub interval)	243.6	244.0	0.43	915	-	0.35	0.54	
And	247.4	248.3	0.84	137	-	0.18	0.32	Quartz Stockwork in rhyolite, D vein
CDH-22-127	254.72	255.7	0.98	788	-	0.64	1.33	D Vein
And	262.0	263.0	1.0	103	-	0.04	0.13	Quartz Stockwork in rhyolite, D vein

And	275.0	276.0	1.0	136	-	0.01	0.11	
CDH-22-128	245.0	265.0	20.0	136	-	0.09	0.22	D Vein System
Including	249.0	251.0	1.0	520	-	0.03	0.07	D Vein
And	276.0	277.0	2.0	277	-	0.34	1.24	Quartz Stockwork in rhyolite
And	282.0	284.0		136	-	0.58	1.29	Footwall vein
CDH-22-129	No Significant Results							D Vein
CDH-22-130	No Significant Results							B Vein
CDH-22-131	107.0	123.0	16.0	150	-	0.07	0.2	D Vein System
including	116.0	120.9	4.86	311	-	0.17	0.38	D Vein
(sub interval)	118.0	118.6	0.59	603	-	0.02	0.13	
CDH-22-132	No Significant Results							B Vein
CDH-22-133	No Significant Results							B Vein
CDH-22-134	233.4	240.0	6.6	109	-	0.03	0.12	B Vein System
Including	235.5	237.0	1.5	251	-	0.1	0.15	
And	253.5	254.0	0.5	279	-	0.13	0.2	
CDH-122-135	104.89	108	3.11	100	-	0.01	0.03	D Vein
Including	106.05	106.92	0.87	234	-	0.02	0.02	
CDH-23-136	76.03	81.0	4.97	203	-	0.03	0.09	D Vein System
Including	76.03	79.0	2.97	335	-	0.03	0.08	
CDH-23-137	116.8	146.0	29.20	118	-	0.03	0.08	D Vein System
Including	116.8	128.0	11.20	190	-	0.04	0.09	
Or	122.0	123.0	1.0	864	-	0.17	0.16	
Or	122.0	126.0	4.0	340	-	0.06	0.08	
CDH-23-138	182.94	196.5	13.56	599	-	0.54	1.21	D Vein System
Including	184.0	192.0	8.0	858	-	0.78	1.88	
Including	185.0	186.0	1.0	2060	-	3.22	4.29	
CDH-23-139	230.70	244.20	13.50	65	-	0.04	0.1	D Vein System
Includes	243.15	244.20	1.05	104	-	0.05	0.07	
CDH-23-140	154.90	181.0	26.10	69	-	0.03	0.09	Hanging Quartz Barite Stockwork Veining
Includes	154.90	158.0	3.10	308	-	0.14	0.26	
Includes	155.44	157.0	1.56	532	-	0.25	0.4	
AND	297.0	307.10	10.10	152	-	0.2	0.4	D Vein System
Includes	297.0	301.25	4.25	231	-	0.3	0.6	
Includes	303.36	303.94	0.58	745	-	0.8	1.3	D Vein System
CDH-23-141	250.0	279.0	29.0	208	-	0.21	0.46	
Includes	266.70	276.37	9.67	510	0.2	0.5	1.0	
Includes	266.70	267.20	0.50	728	1.7	0.3	0.3	
Includes	270.30	276.37	6.07	663	0.1	0.7	1.5	
Includes	274.0	276.37	2.37	1142	0.1	0.9	2.5	
AND	339.70	340.18	0.48	559	-	1.31	0.9	Footwall Vein
CDH-23-142	206.0	327.0	121	60	-	0.05	0.1	D Vein + Qtz Stockwork
Includes	246.0	248.3	2.3	149	-	0.05	0.1	
And	264.50	269.50	5.0	-	-	-	-	Dissolution Void
And	269.50	270.0	0.5	369	-	0.5	1.0	D Vein + Qtz Stockwork
And	286.24	287.21	0.97	217	-	0.3	0.3	D Vein
And	296.12	299.0	2.88	224	-	0.2	0.5	D Vein + Qtz Stockwork
Includes	296.12	296.69	0.57	574	-	0.4	0.9	
CDH-23-143	345.0	348.0	3.0	100	-	0.2	0.5	D Vein
Includes	345.53	346.33	0.8	232	-	0.6	1.0	
And	361.0	361.55	0.55	109	-	0.07	0.7	Footwall Vein
And	393.0	394.0	1.0	460	-	0.3	1.7	Stockwork Veinlet System
CDH-23-144	96.0	106.63	10.63	108	-	-	-	D Vein
Includes	102.6	105.16	2.56	170	-	-	-	
Includes	103.3	104.4	1.1	255	-	0.1	-	
CDH-23-145	9.0	14.1	5.1	54	-	-	-	E Vein
And	148.74	149.42	0.68	177	-	-	-	Hanging wall Vein
And	199.6	200.43	0.83	106	-	-	-	
And	208.0	230.0	22	174	-	v	-	D Vein + Stockwork
Includes	215.0	221.0	6.0	435	-	0.1	0.2	
Includes	215.0	216.0	1.0	592	-	-	0.1	
Includes	217.0	220.0	3.0	544	-	0.13	0.2	
Includes	219.0	220.0	1.0	814	0.24	0.1	0.2	

¹True widths are estimated at between 65% an 85% of the downhole lengths.